

Contractors & Maintenance Crews MUST:

1. Familiarise themselves with the Asbestos Onsite Register and sign to say they have done so
2. Ensure no asbestos-containing materials are present within and surrounding the area where they are intending to work.
3. Ensure no Permit To Work stickers are present in or around your working areas
4. Contact the appointed asbestos management consultant prior to work commencing if there is a possibility of disturbing any asbestos containing materials Obtain a written Permit to Work certificate prior to any demolition works, ingress into sealed areas or works in areas not listed in this register
5. Obtain a written Permit to Work certificate prior to any demolition works, ingress into sealed areas or works in non-accessed areas

These procedures are designed to protect you and others. If you are unsure contact the appointed asbestos management consultant
Asbestos Containing Materials - Associated Labels

Warning Asbestos Warning No Example of Label available	Permit to Work No Example of Label available	Entering a Permit to Work Area No Example of Label available
Found on asbestos containing materials outside the main retail area	Found on suspended ceilings or on asbestos containing materials within the retail area. In the case of ceiling tiles the asbestos may be in the void above	Found on the entrance (e.g. entry doors) of any area within the property containing asbestos materials
This label is normally adhered directly to asbestos containing materials. These materials must not be drilled, broken, adhered to, abraded or interfered with. If these asbestos containing materials become damaged or broken then contact the appointed asbestos management consultant	Check the Asbestos Register for the corresponding Area ID and ensure the intended works will not involve disturbing asbestos containing materials	Check the Asbestos Register for the corresponding Area ID and ensure the intended works will not involve disturbing asbestos containing materials

On-site Asbestos Register
FOR: AAC20252411/01 (Walton Park Sports Centre)
Asbestos Assessment & Control Ltd
Raglan Road, Sale, Manchester, M33 4AG

24/11/2025

First Name	Surname	Company	Date	Signature Required to Confirm you have Read and Understood the Asbestos Register
Areas Not Accessed FOR: AAC20252411/01 (Walton Park Sports Centre) Asbestos Assessment & Control Ltd Raglan Road, Sale, Manchester, M33 4AG				

All accessible areas were accessed within the scope of the Inspection or Survey. This does not include:

1. Primary ceiling voids
2. Solid wall and stud partition voids
3. Live electrical boxes
4. Underground ductwork
5. Any areas which may appear in the list below

Room	Area ID	Reason For No Access
All recorded areas were accessed at the time of the survey.		

These areas must be presumed to contain asbestos until further investigations can be made. If works are liable to ingress into the areas specified above, then a specific risk assessment must be obtained by contacting the ACMS UK Projects Team on 0115 922 0600 before commencing works.

Colour Coding	Meaning
Records in RED	Asbestos PRESENT
Records in Orange	Asbestos Strongly Presumed
Records in PURPLE	Asbestos PRESUMED
Records in GREEN	NO asbestos DETECTED
Records in BLUE	Asbestos REMOVED






Summary of Areas Accessed
 FOR: AAC20252411/01 (Walton Park Sports Centre)
 Asbestos Assessment & Control Ltd
 Raglan Road, Sale, Manchester, M33 4AG

24/11/2025

Location	Area ID	Asbestos Present	Surveyor's Notes	Managers's Notes
Building: Sports Centre Floor: All Room:001 External	AC 23 DA BB 25	Before commencing any works in this area, a risk assessment must be undertaken to ensure your activities do not impact on any asbestos containing material(s)	001/01 - Corrugate asbestos cement sheeting to the external pitched roofs * 001/02 - Corrugate asbestos cement sheeting to the gable end walls, beyond tin cladding *	
Building: Sports Centre Floor: Ground Floor Room:002 Plant Room	AC 00 C1 A0 6B	Before commencing any works in this area, a risk assessment must be undertaken to ensure your activities do not impact on any asbestos containing material(s)	002/01 - Presumed asbestos seals and gaskets to the old, redundant boiler unit *	
Building: Sports Centre Floor: Ground Floor Room:003 Electric Cupboard	AC 3C 23 A3 6B	Before commencing any works in this area, a risk assessment must be undertaken to ensure your activities do not impact on any asbestos containing material(s)	003/01 - Small amount of loose asbestos cement debris to the floor *	
Building: Sports Centre Floor: First Floor / Ceiling Void Room:004 Ceiling Voids	AC 38 06 86 7D	Before commencing any works in this area, a risk assessment must be undertaken to ensure your activities do not impact on any asbestos containing material(s)	004/01 - Known and presumed minor asbestos cement debris to the surfaces throughout the ceiling voids *	

On-site Asbestos Register
FOR: AAC20252411/01 (Walton Park Sports Centre)
Asbestos Assessment & Control Ltd
Raglan Road, Sale, Manchester, M33 4AG

24/11/2025

Location	Area ID	Description	Thumbnail Photograph	Asbestos Present	Working Restriction
Building: Sports Centre Floor: All Room: 001 External Location:001/01	001/01	Corrugate asbestos cement sheeting to the external pitched roofs		Asbestos Presumed	If your work is in anyway likely to involve drilling, fixing abrading or in any way damaging this element, then you must contact the support number before commencing work. Any damage to this element must be reported to the call centre immediately.
Building: Sports Centre Floor: All Room: 001 External Location:001/02	001/02	Corrugate asbestos cement sheeting to the gable end walls, beyond tin cladding		Asbestos Presumed	If your work is in anyway likely to involve drilling, fixing abrading or in any way damaging this element, then you must contact the support number before commencing work. Any damage to this element must be reported to the call centre immediately.
Building: Sports Centre Floor: Ground Floor Room: 002 Plant Room Location:002/01	002/01	Presumed asbestos seals and gaskets to the old, redundant boiler unit		Asbestos Presumed	If your work is in anyway likely to involve drilling, fixing abrading or in any way damaging this element, then you must contact the support number before commencing work. Any damage to this element must be reported to the call centre immediately.
Building: Sports Centre Floor: Ground Floor Room: 003 Electric Cupboard Location:003/01	003/01	Small amount of loose asbestos cement debris to the floor		Asbestos Presumed	If your work is in anyway likely to involve drilling, fixing abrading or in any way damaging this element, then you must contact the support number before commencing work. Any damage to this element must be reported to the call centre immediately.
Building: Sports Centre Floor: First Floor / Ceiling Void Room: 004 Ceiling Voids Location:004/01	004/01	Known and presumed minor asbestos cement debris to the surface throughout the ceiling voids *		Asbestos Presumed	If your work is in anyway likely to involve drilling, fixing abrading or in any way damaging this element, then you must contact the support number before commencing work. Any damage to this element must be reported to the call centre immediately.

